


T:\Engineering\Projects\Current\B\BR\BR-24-B1 (9th St S)\Plans&Specs\BR-24-B1-LAYOUTS.dwg 11/09/23 10:26:53AM T:\Engineering\Projects\Current\B\BR\BR-24-B1 (9th St S)\Plans&Specs\BR-24-B1-LAYOUTS.dwg



PHASING DETAILS:

- PHASE 1: 65 DAYS
9TH ST S (STA. 41+74 TO 45+55)
- PHASE 1A: 45 DAYS
9TH AVE S (STA. 0+12 TO 4+02)
- PHASE 1B: 45 DAYS
9TH AVE S (STA. 4+76 TO 7+88)
- PHASE 2: 65 DAYS
9TH ST S (STA. 37+94 TO 41+74)
- PHASE 2A: 50 DAYS
10TH AVE S (STA. 9+90 TO 13+02)
- PHASE 3: 65 DAYS
9TH ST S (STA. 34+14 TO 37+94)
- PHASE 3A: 40 DAYS
11TH AVE S (STA. 19+04 TO 22+03)
- PHASE 3B: 40 DAYS
11TH AVE S (STA. 22+75 TO 25+80)
- PHASE 4: 75 DAYS
9TH ST S (STA. 30+08 TO 34+14)
12TH AVE S (STA. 27+64 TO 31+03)

DAYS ARE COUNTED AS CALENDAR DAYS NOT WORKING DAYS.

CONTRACTOR MAY USE THE EAST HALF OF PHASE 1A, 2A, 3A, & THE EAST HALF OF 12TH AVE S FOR STAGING OF MATERIALS. ACCESS MUST BE PROVIDED TO THE ALLEYS AND DRIVEWAYS IN THESE SECTIONS. ALL STAGING AREAS MAY BE UTILIZED UNTIL WORK WITHIN THE STAGING PHASE AREA AND IMMEDIATELY ADJACENT PHASE WORK IS COMPLETE.

MULTIPLE PHASES WILL NEED TO RUN CONCURRENTLY TO GET THIS PROJECT FINISHED BY THE COMPLETION DATES AS SPECIFIED IN THE SPECIAL INSTRUCTIONS TO BIDDERS.

- PHASE 1
- PHASE 1A
- PHASE 1B
- PHASE 2
- PHASE 2A
- PHASE 3
- PHASE 3A
- PHASE 3B
- PHASE 4

ALLEYS & DRIVEWAYS TO REMAIN OPEN FOR MATERIAL STAGING DURATION

ALL ELEVATIONS ARE BASED ON NAVD 88 DATUM (PRE-GEOD18). (UNLESS NOTED OTHERWISE)

ADDENDUM & CONSTRUCTION REVISIONS

③	②	①
---	---	---

SEAL

Phasing

Paving and Utility Rehab/Reconstruction

Improvement District **BR-24-B1**

DESIGN BY: WRB	CHECKED BY: JTL
DRAWN BY: MJB	ORIG DATE: Oct 2023

	SECTION NO.	SHEET NO.
	002	2